

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	017973014	080569528	2011 / 2	No

Award Recipient Information

Recipient DUNS Number 080569528	Recipient Address 1 501 COURT LN RM 105
Recipient Account Number	Recipient Address 2
Recipient Congressional District 01	Recipient City CAMBRIDGE
Parent DUNS Number 080569528	Recipient State MD
Recipient Type 12.C7.VW	Recipient ZIP Code + 4 216131881
Recipient Legal Name DORCHESTER, COUNTY OF	Recipient Country USA
Recipient DBA Name COUNTY GOVERNMENT	

Project / Award Information

Funding Agency Code 1325	Total Number of Sub Awards less than \$25,000/award 0
Awarding Agency Code 1325	Total Amount Sub Awards less than \$25,000/award 0.00
Program Source (TAS) Code 13-2051	Total Number of Sub Awards to Individuals 0
Sub Account Number for Program Source	Total Amount of Sub Awards to Individuals 0.00
CFDA Number 11.307	Total Number of Payments to Vendors less than \$25,000/award 0
Amount of Award 3000000.00	Total Amount of Payments to Vendors less than \$25,000/award 0.00
Award Date 09/17/2009	
Award Description The construction of water and sewer infrastructure for new technology park will be a project coordinated with the new regional fiber optic backbone and will lead to the development of the Mid Shore Technology Incubator. The \$3 million investment to Dorchester County Council, the Maryland Economic Development Corporation, City of Cambridge Commissioners and Cambridge Municipal Utilities Commission of Cambridge, Maryland to fund construction of water, storm water, and sewer infrastructure for the new Dorchester County Technology Park.	

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	017973014	080569528	2011 / 2	No

Project Information

Project Name or Project/ Program Title	Activity Codes (NAICS or NTEE-NPC) (up to 10)
<p>Quarterly Activities/ Project Description CONTRACT #1 The Notice to Proceed for Contract #1, Technology Park Bucktown Road Water and Sewer Extensions was issued to Bramble Construction Company on June 7, 2010. Actual work began on September 7, 2010. Through June 2011, Installation of all water mains, sewage force mains completed. The sewerage pumping station almost completed. Change Order No. 2 moved the 16" water line along Bucktown Road to the east side of Bucktown Road onto the Airport property and revised the contract completion date to 3/19/2011. Change Order No. 3 was for stone and select fill required on the non-EDA eligible Airport gravity sewer line. Bramble submitted a request for extension of the contract completion date another 59 days to May 18, 2011 which was denied by the City and County. Once the sewage pump station passes its startup test, Substantial Completion will be issued and punch list of items to be corrected will be addressed.</p> <p>CONTRACT #2 The Notice to Proceed for Contract #2, Technology Park Utility and Infrastructure Improvements was issued to Georg & Lynch, Inc. on August 9, 2010. The contract period is 365 days which projects to a completion date of August 8, 2011. George & Lynch started work on August 9, 2010 and to date they have installed approximately 5,700 feet of water main. Grading completed</p>	<p>Activity Code 1 237110 Activity Code 2 Activity Code 3 Activity Code 4 Activity Code 5 Activity Code 6 Activity Code 7 Activity Code 8 Activity Code 9 Activity Code 10</p>

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	017973014	080569528	2011 / 2	No

on sub-base for the bituminous trail and the interior roadways grading and sub-base is 80% complete. 60 day requested by Contractor due to poor soil conditions. Expected contract completion is projected for October 2011.

Project Status Less than 50% completed

Total Federal Amount ARRA Funds Received/ Invoiced 1055009.89

Number of Jobs 14.05

Description of Jobs Created The following jobs were created for the current reporting period; superintendent, laborer, equipment operator, truck driver, and support staff. Subsequent to the County developing the 113 acre parcel into the new regional business and technology park, (funded by ARRA), these employees are needed to help perform the infrastructure construction phase of the new technology park project. The employment impact of recovery act funds in Dorchester County will positively affect a wide spectrum of industries.

Total Federal Amount of ARRA Expenditure 1428665.84

Total Federal ARRA Infrastructure Expenditure 1428665.84

Infrastructure Purpose and Rationale The purpose of the infrastructure is to provide water and sewer to vacant lots that will serve the Regional Technology Park. The lots will be sold to new and/or existing businesses that would like to relocate, expand or start a business in Dorchester county. The businesses will provide new capital investment and create new employment opportunities for the region.

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	017973014	080569528	2011 / 2	No

Infrastructure Contact

Name	Robert Tenanty	Street Address 1	5263 Bucktown Road
Email	btenanty@docogonet.com	Street Address 2	Bucktown Road
Phone	(410) 228-4571	Street Address 3	
Ext		City	Cambridge
		State	MD
		ZIP Code + 4	21613 - 3532

Primary Place of Performance

Address 1
Address 2
City Cambridge
Country Code US
State MD
ZIP Code + 4 21613 - 3532
Congressional District 01

Recipient Highly Compensated Officers

Prime Recipient Indication of Reporting Applicability	No	Officer 3 Name	
Officer 1 Name		Officer 3 Compensation	
Officer 1 Compensation		Officer 4 Name	
Officer 2 Name		Officer 4 Compensation	
Officer 2 Compensation		Officer 5 Name	
		Officer 5 Compensation	

Report Audit Trail

Created By Edward Bozel
Date Created 07/07/2011 10:47 AM
Last Updated By Edward Bozel
Last Updated On 07/28/2011 03:08 PM